

ID	Task Name	Duration	Start	Finish	
0	<b>KAANAPALI ROYAL - SLOPED ROOF REPLACEMENT</b>	<b>312 days</b>	<b>Mon 6/17/24</b>	<b>Mon 9/29/25</b>	
1	<b>CONSTRUCTION WORK</b>	<b>312 days</b>	<b>Mon 6/17/24</b>	<b>Mon 9/29/25</b>	
2	<b>General Conditions</b>	<b>62 days</b>	<b>Mon 6/17/24</b>	<b>Mon 9/16/24</b>	
9	<b>PHASE 1 DEMO - BLDGS A - E</b>	<b>23 days</b>	<b>Mon 9/9/24</b>	<b>Wed 10/9/24</b>	
10	BUILDING A	7 days	Mon 9/9/24	Tue 9/17/24	Bl
11	BUILDING B	5 days	Mon 9/16/24	Fri 9/20/24	Bl
12	BUILDING D	5 days	Mon 9/23/24	Fri 9/27/24	Bl
13	BUILDING E	5 days	Fri 9/27/24	Thu 10/3/24	Bl
14	BUILDING C	5 days	Thu 10/3/24	Wed 10/9/24	Bl
15	<b>PHASE 1 TILE INSTALL - BLDGS A - E</b>	<b>56 days</b>	<b>Thu 10/10/24</b>	<b>Fri 1/10/25</b>	
16	BUILDING E - BATTANS	3 days	Thu 10/10/24	Mon 10/14/24	Bl
17	BUILDING C - BATTANS	3 days	Tue 10/15/24	Thu 10/17/24	Bl
18	BUILDING E - TILE	6 days	Mon 10/21/24	Mon 10/28/24	Bl
19	BUILDING D - BATTANS, TILE & COATING	12 days	Mon 11/4/24	Tue 11/19/24	Bl
20	BUILDING C - TILE	6 days	Tue 11/19/24	Tue 11/26/24	Bl
21	BUILDING A	12 days	Tue 11/26/24	Fri 12/13/24	Bl
22	NO WORK BETWEEN 12/23/2024 - 1/3/2025	0 days	Mon 12/23/24	Mon 12/23/24	12
23	BUILDING B	12 days	Fri 12/13/24	Fri 1/10/25	Bl
24	<b>PHASE 2 - BLDGS F - Q, OFFICE</b>	<b>251 days</b>	<b>Mon 9/16/24</b>	<b>Mon 9/29/25</b>	
25	BUILDING F	15 days	Mon 3/3/25	Fri 3/21/25	Bl
26	BUILDING G	15 days	Fri 3/21/25	Fri 4/11/25	Bl
27	BUILDING H	15 days	Fri 4/11/25	Fri 5/2/25	Bl
28	BUILDING J	15 days	Fri 5/2/25	Thu 5/22/25	Bl
29	BUILDING K	15 days	Thu 5/22/25	Fri 6/13/25	Bl
30	OFFICE BUILDING	6 days	Fri 6/13/25	Fri 6/20/25	Of
31	BUILDING L	15 days	Fri 6/20/25	Fri 7/11/25	Bl
32	BUILDING M	15 days	Fri 7/11/25	Thu 7/31/25	Bl
33	BUILDING N	15 days	Wed 7/30/25	Wed 8/20/25	Bl
34	BUILDING P	15 days	Tue 8/19/25	Tue 9/9/25	Bl
35	BUILDING Q	15 days	Mon 9/8/25	Fri 9/26/25	Bl
36	<b>Final Clean-up and Demobilize</b>	<b>50 days</b>	<b>Mon 9/16/24</b>	<b>Fri 11/22/24</b>	
37	Substantial completion date	0 days	Fri 9/26/25	Fri 9/26/25	9/
38	Clean-up & Demobilize	1 day	Mon 9/29/25	Mon 9/29/25	CR
39					
40	<b>GREEN: TASK/BUILDING COMPLETED</b>	0 days	Mon 9/16/24	Mon 9/16/24	9/
41	<b>YELLOW: TASK/BUILDING IN PROGRESS</b>	0 days	Mon 9/16/24	Mon 9/16/24	9/
42	<b>BLUE: TENTATIVE SCHEDULE</b>	0 days	Mon 9/16/24	Mon 9/16/24	9/

Project: KAAANAPALI ROYAL - SLOPE Date: Fri 11/8/24	Task		Inactive Summary	
	Split		Manual Task	
	Milestone		Duration-only	
	Summary		Manual Summary Rollup	
	Project Summary		Manual Summary	
	External Tasks		Start-only	
	External Milestone		Finish-only	
	Inactive Task		Progress	
	Inactive Milestone		Deadline	