




















ID	Task Name	Duration	Start	Finish
0	KAANAPALI ROYAL - SLOPED ROOF REPLACEMENT	323 days	Mon 6/17/24	Tue 10/14/25
1	CONSTRUCTION WORK	323 days	Mon 6/17/24	Tue 10/14/25
2	General Conditions	62 days	Mon 6/17/24	Mon 9/16/24
9	PHASE 1 DEMO - BLDGS A - E	23 days	Mon 9/9/24	Wed 10/9/24
15	PHASE 1 TILE INSTALL - BLDGS A - E	56 days	Thu 10/10/24	Fri 1/10/25
24	PHASE 2 - BLDGS F - Q, OFFICE	149 days	Mon 3/10/25	Mon 10/13/25
25	BUILDING F	17 days	Mon 3/10/25	Wed 4/2/25
26	BUILDING G	17 days	Wed 4/2/25	Fri 4/25/25
27	BUILDING H	16 days	Fri 4/25/25	Fri 5/16/25
28	BUILDING J	15 days	Fri 5/16/25	Fri 6/6/25
29	BUILDING K	15 days	Fri 6/6/25	Fri 6/27/25
30	BUILDING L	15 days	Fri 6/27/25	Fri 7/18/25
31	BUILDING M	15 days	Fri 7/18/25	Thu 8/7/25
32	BUILDING N	15 days	Wed 8/6/25	Wed 8/27/25
33	BUILDING P	15 days	Tue 8/26/25	Tue 9/16/25
34	BUILDING Q	15 days	Mon 9/15/25	Fri 10/3/25
35	OFFICE BUILDING	7 days	Fri 10/3/25	Mon 10/13/25
36	Final Clean-up and Demobilize	1 day	Mon 10/13/25	Tue 10/14/25
37	Substantial completion date	0 days	Mon 10/13/25	Mon 10/13/25
38	Clean-up & Demobilize	1 day	Tue 10/14/25	Tue 10/14/25
39	GREEN: TASK/BUILDING COMPLETED	0 days	Mon 1/6/25	Mon 1/6/25
40	YELLOW: TASK/BUILDING IN PROGRESS	0 days	Mon 1/6/25	Mon 1/6/25
41	BLUE: TENTATIVE SCHEDULE	0 days	Mon 1/6/25	Mon 1/6/25

Project: KAAANAPALI ROYAL - SLOPE
Date: Wed 3/5/25

Task		Manual Task	
Split		Duration-only	
Milestone		Manual Summary Rollup	
Summary		Manual Summary	
Project Summary		Start-only	
External Tasks		Finish-only	
External Milestone		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Progress	
Inactive Summary		Deadline	