

ID	Task Name	Duration	Start	Finish	Predecessors	2024
0	KAANAPALI ROYAL - SLOPED ROOF REPLACEMENT	322 days	Mon 6/17/24	Mon 10/13/25		
1	CONSTRUCTION WORK	322 days	Mon 6/17/24	Mon 10/13/25		
2	General Conditions	62 days	Mon 6/17/24	Mon 9/16/24		
9	PHASE 1 DEMO - BLDGS A - E	23 days	Mon 9/9/24	Wed 10/9/24		
15	PHASE 1 TILE INSTALL - BLDGS A - E	56 days	Thu 10/10/24	Fri 1/10/25		
24	PHASE 2 - BLDGS F - Q, OFFICE	148 days	Mon 3/10/25	Fri 10/10/25		
25	BUILDING F	15 days	Mon 3/10/25	Mon 3/31/25	18	Bldg F
26	BUILDING G	15 days	Mon 3/31/25	Mon 4/21/25	25FS-1 day	Bldg G
27	BUILDING H	16 days	Mon 4/21/25	Mon 5/12/25	26FS-1 day	Bldg H
28	BUILDING J	15 days	Mon 5/12/25	Mon 6/2/25	27FS-1 day	Bldg J
29	BUILDING K	15 days	Mon 6/2/25	Mon 6/23/25	28FS-1 day	Bldg K
30	BUILDING L	15 days	Mon 6/23/25	Mon 7/14/25	29FS-1 day	Bldg L
31	BUILDING M	15 days	Mon 7/14/25	Fri 8/1/25	30FS-1 day	Bldg M
32	BUILDING N	15 days	Fri 8/1/25	Fri 8/22/25	31FS-1 day	Bldg N
33	BUILDING P	15 days	Fri 8/22/25	Fri 9/12/25	32FS-1 day	Bldg P
34	BUILDING Q	15 days	Fri 9/12/25	Thu 10/2/25	33FS-1 day	Bldg Q
35	OFFICE BUILDING	7 days	Thu 10/2/25	Fri 10/10/25	34FS-1 day	Office
36	Final Clean-up and Demobilize	1 day	Fri 10/10/25	Mon 10/13/25		
37	Substantial completion date	0 days	Fri 10/10/25	Fri 10/10/25	34,35	10/10
38	Clean-up & Demobilize	1 day	Mon 10/13/25	Mon 10/13/25	37	CRW
39	GREEN: TASK/BUILDING COMPLETED	0 days	Mon 1/6/25	Mon 1/6/25		1/6
40	YELLOW: TASK/BUILDING IN PROGRESS	0 days	Mon 1/6/25	Mon 1/6/25	39	1/6
41	BLUE: TENTATIVE SCHEDULE	0 days	Mon 1/6/25	Mon 1/6/25	40	1/6

Project: KAAANAPALI ROYAL - SLOPE
Date: Wed 4/2/25

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Critical

Critical Split

Progress

Deadline