

ID	Task Name	Duration	Start	Finish	Predecessors	2024
0	KAANAPALI ROYAL - SLOPED ROOF REPLACEMENT	319 days	Mon 6/17/24	Wed 10/8/25		
1	CONSTRUCTION WORK	319 days	Mon 6/17/24	Wed 10/8/25		
2	General Conditions	62 days	Mon 6/17/24	Mon 9/16/24		
9	PHASE 1 DEMO - BLDGS A - E	23 days	Mon 9/9/24	Wed 10/9/24		
15	PHASE 1 TILE INSTALL - BLDGS A - E	56 days	Thu 10/10/24	Fri 1/10/25		
24	PHASE 2 - BLDGS F - Q, OFFICE	145 days	Mon 3/10/25	Tue 10/7/25		
25	BUILDING F	15 days	Mon 3/10/25	Mon 3/31/25	18	Bldg F
26	BUILDING G	12 days	Mon 3/31/25	Tue 4/15/25	25FS-1 day	Bldg G
27	BUILDING H	16 days	Tue 4/15/25	Wed 5/7/25	26FS-1 day	Bldg H
28	BUILDING J	15 days	Wed 5/7/25	Wed 5/28/25	27FS-1 day	Bldg J
29	BUILDING K	15 days	Wed 5/28/25	Wed 6/18/25	28FS-1 day	Bldg K
30	BUILDING L	15 days	Wed 6/18/25	Wed 7/9/25	29FS-1 day	Bldg L
31	BUILDING M	15 days	Wed 7/9/25	Tue 7/29/25	30FS-1 day	Bldg M
32	BUILDING N	15 days	Tue 7/29/25	Tue 8/19/25	31FS-1 day	Bldg N
33	BUILDING P	15 days	Tue 8/19/25	Tue 9/9/25	32FS-1 day	Bldg P
34	BUILDING Q	15 days	Tue 9/9/25	Mon 9/29/25	33FS-1 day	Bldg Q
35	OFFICE BUILDING	7 days	Mon 9/29/25	Tue 10/7/25	34FS-1 day	Office
36	Final Clean-up and Demobilize	1 day	Tue 10/7/25	Wed 10/8/25		
37	Substantial completion date	0 days	Tue 10/7/25	Tue 10/7/25	34,35	10/7
38	Clean-up & Demobilize	1 day	Wed 10/8/25	Wed 10/8/25	37	CRW
39	GREEN: TASK/BUILDING COMPLETED	0 days	Mon 1/6/25	Mon 1/6/25		1/6
40	YELLOW: TASK/BUILDING IN PROGRESS	0 days	Mon 1/6/25	Mon 1/6/25	39	1/6
41	BLUE: TENTATIVE SCHEDULE	0 days	Mon 1/6/25	Mon 1/6/25	40	

Project: KAAANAPALI ROYAL - SLOPE Date: Wed 5/21/25	Task		Inactive Task		Start-only	
	Split		Inactive Milestone		Finish-only	
	Milestone		Inactive Summary		Critical	
	Summary		Manual Task		Critical Split	
	Project Summary		Duration-only		Progress	
	External Tasks		Manual Summary Rollup		Deadline	
	External Milestone		Manual Summary			